DelDOT Bicycle Program Project Updates

2026

Excellence in Transportation.

Excellence in Transportation

Every Trip.

We strive to make every trip taken in Delaware safe, reliable and convenient for people and commerce.

Every Mode.

We provide safe choices for travelers in Delaware to access roads, rails, buses, airways, waterways, bike trails, and walking paths.

Every Dollar.

We seek the best value for every dollar spent for the benefit of all.

Everyone.

We engage our customers and employees with respect and courtesy as we deliver our services.

PROJECTS COMPLETED – 2023 to PRESENT

- Munchy Branch Pathway, Phase 1 – **July 2023**
- Georgetown to Lewes Trail; Mile Marker Sign Installation, Phase 2 – **August 2023**
- Capital City Trail Phase 3; South State Street to US 13 – **September 2023**
- Senator Bikeway Phase 3; Mifflin Road to Dover High School – **September 2024**
- Big Oak Pathway, US 13 to Big Oak Park, Smyrna – **October 2024**
- Fred Hudson Road; Salt Pond Drive to McCoy's Way – **October 2024**
- School Lane Pathway, New Castle – **November 2024**
- Holland Glade Road; Hebron Road to Sandalwood Drive – **April 2025**
- Munchy Branch Pathway, Phase II – **June 2025**

Contract No. T201769009; Double Bridges Road Multi-Use Trail

Project Description

Design and construction of a 10’ wide multi-use trail facility along Double Bridges Road from Muddy Neck Road to Neptune Drive.

Project Schedule (Subject to change)

- PS&E Submittal scheduled July 2026
- Anticipate construction beginning Spring 2027

Project Notes

Waiting for National Environmental Policy Act (NEPA) approval.

Currently working on right-of-way acquisitions.

DelDOT Project Portal Website

Double Bridges Road Multi-Use Trail Phase I Project Website - DelDOT



Contract No. T202101501; Augustine Cut Off Bicycle Improvements

Project Description

Pathway or other bicycle/ pedestrian improvements along Augustine Cut Off from W Park Drive to Lovering Avenue.

Project Schedule (Subject to change)

- PS&E Submittal are scheduled January 2027

Project Notes

Semi-final plan comments are currently being addressed.

DelDOT Project Portal Website

Augustine Cut Off Bicycle Network Improvements Project Website - DelDOT



Contract No. T202201701; Cedar Neck Road Pathway

Project Description

Project will include design and construction of a pathway along Cedar Neck Road from the canal to Hickman Road. The proposed pathway will improve safety and mobility for bicycles and pedestrians.

Project Schedule (Subject to change)

- PS&E Submittal scheduled May 2026

Project Notes

Anticipating construction beginning Spring 2027.

DelDOT Project Portal Website

Cedar Neck Road Pathway Project Website - DelDOT



Contract No. T202230001; Georgetown to Lewes Trail – Fisher Road to Airport Road

Project Description

This is the final phase of the Georgetown to Lewes Trail. The project will include the construction of a multi-use trail along and adjacent to the state-owned railroad as well as road intersection improvements where the rail line crosses a road.

Project Notes

Construction began in September 2025 and anticipate being completed by Spring 2027.

DelDOT Project Portal Website

Georgetown to Lewes Trail, Fisher Road to Airport Road Project Website - DelDOT



Contract No. T202301601; West Street Pathway Extension, Dover

Project Description

Design and Construction of a shared use pathway along West Street and New Burton Road to improve safety and mobility for bicyclist and pedestrians.

Project Notes

Construction began in September 2025 and anticipate being completed by March 2026.

DelDOT Project Portal Website

West Street Pathway Project Website - DelDOT



Contract No. T202301602; US 113 Pathway, Phase 1 - Milford

Project Description

Design and Construction of a shared use path from the existing SUP at The Plaza at Milford to Buccaneer Street along the east side of US 113.

Project Schedule (Subject to change)

- PS&E Submittal scheduled May 2026

Project Notes

Addressing final plan comments. Construction funding to be determined.

DelDOT Project Portal Website

N/A



Contract No. T202401201; MLK Boulevard/South Little Creek Road Bicycle and Pedestrian Connector

Project Description

Development of a Shared Use Pathway on the south side of S. Little Creek Road from Horsepond Road to Babb Drive. Proposes ADA, Drainage, and other improvements, as necessary. Addition of curb at some locations and construction of pedestrian median crossing islands.



Project Schedule (Subject to change)

- Semi-Final Construction Plans are scheduled April 2026
- Final Construction Plans are scheduled November 2026
- PS&E Submittal are scheduled November 2027

Project Notes

September 9, 2025, received letter that FHWA has withdrawn selection of the FY 2024 RAISE grant ($12.25 million towards construction) for this project. DelDOT is currently determining construction funding options.

DelDOT Project Portal Website

MLK Boulevard - South Little Creek Road Bicycle and Pedestrian Connector Project Website - DelDOT

Contract No. T202212901; US 9, Kings Highway, Dartmouth Drive to Freeman Highway

Project Description

This project consists of widening Kings Highway from Dartmouth Drive to the split with Freeman Highway. The project includes intersection reconstruction, multimodal upgrades (shared use path and sidewalks) throughout the project limits, and integration of the Kings Highway and Gills Neck Road Master Plan.



Project Schedule (Subject to change)

- Final Construction Plans scheduled October 2028
- PS&E submittal scheduled March 2029 if funding is available

Project Notes

The Coastal Highway Intersection Improvements at Kings Highway/SR 1 will be included in T202212901. Contract will have a Value Engineering (VE) Study performed. Semi-Final plans were due in April but will be pushed back a few months until after the VE is completed.

DelDOT Project Portal Website

US 9, Kings Highway, Dartmouth Drive to Freeman Highway Project Website - DelDOT